

## Construction Sequence Patrick's Place

Project Phases and Tasks	Estimated Duration	Contractor
<b>Phase 1</b>	<b>1-2 months</b>	
Site Prep		
Pre-blast surveys		Blasting
Mobilize Blasting Contractor (BC) equipment		Blasting
<b>Phase 2</b>	<b>2-3 months</b>	
Earthwork in zone 1		
Drainage area drilling and blasting		Blasting
Lot 9 drilling and blasting		Blasting
Road area drilling and blasting		Blasting
<b>Phase 3</b>	<b>2-3 months</b>	
Earthwork in zone 4		
Lift 1 for road cut drilling and blasting		Blasting

<b>Project Phases and Tasks</b>	<b>Estimated Duration</b>	<b>Contractor</b>
<b>Phase 4</b>	<b>1-2 months</b>	
Earthwork in zone 2		
Open space on lot 1 drilling and blasting		Blasting
Roadway drilling and blasting		Blasting
<b>Phase 5</b>	<b>1-2 months</b>	
Earthwork in zone 4		
Lift 2 for road cut drilling and blasting		Blasting
House sites lots 1 -8 drilling and blasting		Blasting